



EL GARCES INTERMODAL REMODEL

Activity Report

January 4th – January 10th, 2014

CURRENT WEEK’S ACTIVITIES:

- ▶ Continued
 - Fire sprinkler installation
- ▶ Completed
 - Concrete at SES pad
 - Underground mechanical for condenser pad
- ▶ Began
 - Exterior painting
 - Underground electrical for condenser pad
 - Prep for C/O concrete at landing mat area

TWO-WEEK LOOK AHEAD:

- ▶ Continue fire sprinkler installation
- ▶ Continue exterior painting
- ▶ Install storefront doors
- ▶ Pour C/O concrete at landing mat area
- ▶ Begin work on west parking lot

WEATHER:

01/04 – 01/10	Sat	Sun	Mon	Tues	Wed	Thurs	Fri
Temperature	69	66	65	64	65	65	69
Conditions	S	W	W	S	S	S	S

Key: PC-Partly Cloudy CL-Cloudy S-Sunny R-Rain W-Windy

Weather delays past week (days): 0 Weather delays to date (days): 0

SUBCONTRACTORS AND VENDORS ON-SITE:

Trade	Subcontractor
Mechanical	Reinke Heating and Air
Concrete	McCormick Construction
Fire Sprinkler	Millennium Fire Protection
Electrical	Robinson Electric

SAFETY:

- 0 incidents/accidents to date and 0 time lost

PHOTOS:



Fire Sprinkler Piping at West
End First Floor



Exterior Building Paint at
Second Floor



Pre-Painting Metal
Downspout Material



Chases Installed
for Mechanical
Condenser Pad