



EL GARCES INTERMODAL REMODEL

**Weekly Activity Report
May 11th – May 17th, 2013**

LAST WEEK’S ACTIVITIES:

- ▶ **Continued**
 - Trenching, placement and backfill of sewer main through park
 - LBP Stabilization project – scraping of existing lead based paint
 - LBP Stabilization project – concrete patching
- ▶ **Completed**
 - Placed concrete at section “A-A” retaining wall
 - Backfill of sewer manhole at F Street
- ▶ **Began**
 - Demo of existing second floor interior walls

TWO-WEEK LOOK AHEAD:

- ▶ Trenching, placement and backfill of sewer main through park
- ▶ Strip forms and backfill section “A-A” retaining wall
- ▶ LBP Stabilization project – scraping, patchwork & encapsulation

WEATHER:

5/11 – 5/17	Sat	Sun	Mon	Tues	Wed	Thurs	Fri
Temperature	99	104	108	108	101	100	92
Conditions	S	S	S	C	S	S	PC

Key: PC-Partly Cloudy CL-Cloudy S-Sunny R-Rain W-Windy

Weather delays past week (days): 0 Weather delays to date (days): 0

SUBCONTRACTORS, VENDORS AND VISITORS ON-SITE:

Trade	Subcontractor
Civil	KCS LLC
Special Inspections	AMTI
Material Supplier	S&S Materials
Surveyor	Heritage Land Survey
Concrete	McCormick Construction
LBP Stabilization Contractor	LEO’s A-C
Environmental Consultant	Converse Consultants

SAFETY:

- 0 incidents/accidents to date and 0 time lost

PHOTOS:



Demo of 2nd Floor Interior Walls

Drop Cloths for Scraping of LBP





New Sewer Installation



LBP Encapsulate
Mock-up