



EL GARCES INTERMODAL REMODEL

**Weekly Activity Report
May 18th – May 24th, 2013**

LAST WEEK’S ACTIVITIES:

- ▶ **Continued**
 - Trenching, placement and backfill of sewer main through park **(SEWER ON HOLD DUE TO DISCOVERY OF UNDERGROUND TANK)**
 - LBP Stabilization project – scraping of existing lead based paint
 - LBP Stabilization project – concrete patching
- ▶ **Completed**
 - Backfill at section “A-A” retaining wall
 - Demo of existing second floor interior walls
 - Placed concrete bases for catch basins
 - Installed new project sign
- ▶ **Began**
 - Layout for new fire line at east end of building

TWO-WEEK LOOK AHEAD:

- ▶ Trenching, placement and backfill of sewer main through park **(ON HOLD)**
- ▶ LBP Stabilization project – patchwork & encapsulation
- ▶ Fire line trenching, placement and backfill at east end of building
- ▶ Domestic water line layout and trenching

WEATHER:

5/18 – 5/24	Sat	Sun	Mon	Tues	Wed	Thurs	Fri
Temperature	95	98	92	101	102	95	96
Conditions	S	S	PC	C	PC	S	PC

Key: PC-Partly Cloudy CL-Cloudy S-Sunny R-Rain W-Windy

Weather delays past week (days): 0 Weather delays to date (days): 0

SUBCONTRACTORS, VENDORS AND VISITORS ON-SITE:

Trade	Subcontractor
Civil	KCS LLC
Special Inspections	AMTI
Material Supplier	S&S Materials

Concrete	McCormick Construction
LBP Stabilization Contractor	LEO's A-C
Environmental Consultant	Converse Consultants

SAFETY:

- 0 incidents/accidents to date and 0 time lost

PHOTOS:

New Project Sign



Backfilled "A-A" Retaining Wall

Catch Basin Base



Underground Storage Tank