



EL GARCES INTERMODAL REMODEL

**Weekly Activity Report
May 25th – May 31st, 2013**

LAST WEEK’S ACTIVITIES:

- ▶ **Continued**
 - Trenching, placement and backfill of sewer main through park **(SEWER ON HOLD DUE TO UNDERGROUND TANK)**
 - LBP Stabilization project – concrete patching
- ▶ **Completed**
 - Poured concrete catch basin at F Street
 - Trenching and placement of fire line piping at east end of project
 - LBP Stabilization project – scraping of flaking paint
- ▶ **Began**
 - Encapsulation of existing second floor handrails

TWO-WEEK LOOK AHEAD:

- ▶ Trenching, placement and backfill of sewer main through park **(ON HOLD)**
- ▶ LBP Stabilization project – patchwork, primer, & encapsulant
- ▶ Fire line backfill at east end of building
- ▶ Domestic water line layout and trenching

WEATHER:

5/25 – 5/31	Sat	Sun	Mon	Tues	Wed	Thurs	Fri
Temperature	97	97	97	101	102	101	104
Conditions	S	S	S	PC	S	S	S

Key: PC-Partly Cloudy CL-Cloudy S-Sunny R-Rain W-Windy

Weather delays past week (days): 0 Weather delays to date (days): 0

SUBCONTRACTORS, VENDORS AND VISITORS ON-SITE:

Trade	Subcontractor
Civil	KCS LLC
Special Inspections	AMTI
Material Supplier	S&S Materials

LBP Stabilization Contractor	LEO's A-C
Environmental Consultant	Converse Consultants

SAFETY:

- 0 incidents/accidents to date and 0 time lost

PHOTOS:

Encapsulated Railing



Poured in Place Catch Basin

Fire Line Trench



Double Detector
Check Valve