



EL GARCES INTERMODAL REMODEL

**Weekly Activity Report
June 1st – June 7th, 2013**

LAST WEEK’S ACTIVITIES:

- ▶ **Continued**
 - Trenching, placement and backfill of sewer main through park **(SEWER ON HOLD DUE TO UNDERGROUND TANK)**
 - LBP Stabilization project – concrete patching and priming
- ▶ **Completed**
 - Poured concrete catch basin at west parking lot
 - Encapsulation of existing second floor handrails
 - Domestic water line installation up to backflow devices
 - Progress walk of concrete & stucco patching with Selberg Associates
- ▶ **Began**
 - Encapsulation of existing lead based paint

TWO-WEEK LOOK AHEAD:

- ▶ Trenching, placement and backfill of sewer main through park **(ON HOLD)**
- ▶ LBP Stabilization project – patchwork, primer & encapsulation
- ▶ Patch-back sidewalks and curb & gutter at F Street

WEATHER:

6/1 – 6/7	Sat	Sun	Mon	Tues	Wed	Thurs	Fri
Temperature	106	110	107	105	109	114	117
Conditions	S	S	S	S	S	S	S

Key: PC-Partly Cloudy CL-Cloudy S-Sunny R-Rain W-Windy

Weather delays past week (days): 0 Weather delays to date (days): 0

SUBCONTRACTORS, VENDORS AND VISITORS ON-SITE:

Trade	Subcontractor
Civil	KCS LLC
Special Inspections	AMTI
Material Supplier	S&S Materials
LBP Stabilization Contractor	LEO’s A-C

SAFETY:

- 0 incidents/accidents to date and 0 time lost

PHOTOS:



2" Domestic Water Line Taps

Backfilled Catch Basin
& Fire Line





Encapsulated East End
of Building



Poured Catch Basin
at Parking Lot