



EL GARCES INTERMODAL REMODEL
Weekly Activity Report
June 8th – June 14th, 2013

LAST WEEK’S ACTIVITIES:

- ▶ **Continued**
 - Trenching, placement and backfill of sewer main through park **(SEWER ON HOLD DUE TO UNDERGROUND TANK)**
 - LBP Stabilization project – patching, priming and encapsulation

TWO-WEEK LOOK AHEAD:

- ▶ Trenching, placement and backfill of sewer main through park **(ON HOLD)**
- ▶ LBP Stabilization project – encapsulation
- ▶ Demo and replacement of sewer manhole at G Street
- ▶ Patch-back sidewalks and curb & gutter at F Street
- ▶ Removal of underground storage tank **(By Others)**

WEATHER:

6/8 – 6/14	Sat	Sun	Mon	Tues	Wed	Thurs	Fri
Temperature	116	111	110	107	110	108	107
Conditions	S	S	S	S	S	S	S

Key: PC-Partly Cloudy CL-Cloudy S-Sunny R-Rain W-Windy

Weather delays past week (days): 0 Weather delays to date (days): 0

SUBCONTRACTORS, VENDORS AND VISITORS ON-SITE:

Trade	Subcontractor
LBP Stabilization Contractor	LEO’s A-C

SAFETY:

- **0** incidents/accidents to date and **0** time lost

PHOTOS:



Applying Encapsulate at SE Corner of Building



Applying Primer at South Side of Building



Patching at North Side of Building



Patching at West End of Building