



**EL GARCES INTERMODAL REMODEL**

**Weekly Activity Report  
June 15<sup>th</sup> – June 21<sup>st</sup>, 2013**

**LAST WEEK’S ACTIVITIES:**

- ▶ **Continued**
  - Trenching, placement and backfill of sewer main through park **(SEWER ON HOLD DUE TO UNDERGROUND TANK)**
  - LBP Stabilization project –encapsulation
- ▶ **Completed**
  - Installation of new sewer manhole at G Street

**TWO-WEEK LOOK AHEAD:**

- ▶ Trenching, placement and backfill of sewer main through park **(ON HOLD)**
- ▶ LBP Stabilization project – encapsulation
- ▶ Patch-back sidewalks and curb & gutter at F Street
- ▶ Removal of underground storage tank **(By Others)**

**WEATHER:**

6/15 – 6/21	Sat	Sun	Mon	Tues	Wed	Thurs	Fri
Temperature	107	108	110	109	106	104	105
Conditions	S	S	S	S	S	S	S

**Key: PC-Partly Cloudy CL-Cloudy S-Sunny R-Rain W-Windy**

**Weather delays past week (days): 0 Weather delays to date (days): 0**

**SUBCONTRACTORS, VENDORS AND VISITORS ON-SITE:**

Trade	Subcontractor
Civil	KCS LLC
LBP Stabilization Contractor	LEO’s A-C

**SAFETY:**

- 0 incidents/accidents to date and 0 time lost

**PHOTOS:**



Dismantling Old Brink Manhole

Pouring New Concrete  
Manhole Base





Setting New Manhole



Backfilling New Manhole