



EL GARCES INTERMODAL REMODEL

**Weekly Activity Report
June 21th – June 28th, 2013**

LAST WEEK’S ACTIVITIES:

- ▶ **Continued**
 - Trenching, placement and backfill of sewer main through park **(SEWER ON HOLD DUE TO UNDERGROUND TANK)**
 - LBP Stabilization project – finishing patchwork
 - Installation of flatwork and curb & gutter at F Street.
- ▶ **Completed**
 - Encapsulated interior of building
 - Removal of underground storage tank **(By Others)**

TWO-WEEK LOOK AHEAD:

- ▶ Trenching, placement and backfill of sewer main through park **(ON HOLD)**
- ▶ LBP Stabilization project – finishing patchwork and encapsulation
- ▶ Concrete flatwork at dumpster area
- ▶ Backfill of hole from underground storage tank **(By Others)**

WEATHER:

6/21 – 6/28	Sat	Sun	Mon	Tues	Wed	Thurs	Fri
Temperature	105	105	106	100	104	108	113
Conditions	S	S	S	S	S	S	S

Key: PC-Partly Cloudy CL-Cloudy S-Sunny R-Rain W-Windy

Weather delays past week (days): 0 Weather delays to date (days): 0

SUBCONTRACTORS, VENDORS AND VISITORS ON-SITE:

Trade	Subcontractor
Concrete	McCormick Construction
UST Removal	Rick’s Service Maintenance
Special Inspections	AMTI
LBP Stabilization Contractor	LEO’s A-C

SAFETY:

- 0 incidents/accidents to date and 0 time lost

PHOTOS:



Crane Hoisting UST

UST Secured to Transport





Dumpster Area Form Work



Pouring Concrete at
Dumpster Area