



KINNEY CONSTRUCTION SERVICES

EL GARCES INTERMODAL REMODEL

Activity Report

November 2nd – November 8th, 2013

THIS WEEK’S ACTIVITIES:

- ▶ **Continued**
 - Mechanical rough in
 - Electrical rough in
 - First floor framing
 - Rigid insulation and lath install
- ▶ **Completed**
 - Masonry dumpster enclosure and infill at east wall
 - Storefront frames install
 - Plumbing in wall rough
- ▶ **Began**
 - Stucco “brown coat” installation on second floor

TWO-WEEK LOOK AHEAD:

- ▶ Finish storefront glazing install
- ▶ Finish metal stud framing
- ▶ Continue rigid insulation and lath install
- ▶ Continue stucco “brown coat” installation
- ▶ Begin stucco finish coat

WEATHER:

11/2 – 11/8	Sat	Sun	Mon	Tues	Wed	Thurs	Fri
Temperature	83	83	76	69	76	79	80
Conditions	S	PC	W	W	W	PC	S

Key: PC-Partly Cloudy CL-Cloudy S-Sunny R-Rain W-Windy

Weather delays past week (days): 0 Weather delays to date (days): 0

SUBCONTRACTORS, VENDORS AND VISITORS ON-SITE:

Trade	Subcontractor
Masonry	Stewart Concrete & Masonry
Metal Stud Framing	Caston Inc.
Mechanical	Reinke Heating and Air
Electrical	Robinson Electric
Plumbing	Craig Plumbing

SAFETY:

- 0 incidents/accidents to date and 0 time lost

PHOTOS:



Stucco Brown Coat Second Floor South Side



Stucco Brown Coat Second Floor North Side



Framing for
Storefront Opening
First Floor



In wall Plumbing
Rough In