



**EL GARCES INTERMODAL REMODEL**

**Activity Report**  
**November 9<sup>th</sup> – November 15<sup>th</sup>, 2013**

**THIS WEEK’S ACTIVITIES:**

- ▶ **Continued**
  - Electrical rough in
  - First floor framing
  - Stucco system installation
  
- ▶ **Completed**
  - Storefront install
  - Stucco finish “mock up” for review
  - Mechanical rough in

**TWO-WEEK LOOK AHEAD:**

- ▶ Finish metal stud framing
- ▶ Continue stucco system installation
- ▶ Complete electrical rough in

**WEATHER:**

11/9 – 11/15	Sat	Sun	Mon	Tues	Wed	Thurs	Fri
Temperature	80	79	86	85	85	84	83
Conditions	PC	PC	S	PC	PC	PC	PC

**Key: PC-Partly Cloudy CL-Cloudy S-Sunny R-Rain W-Windy**

**Weather delays past week (days): 0      Weather delays to date (days): 0**

**SUBCONTRACTORS, VENDORS AND VISITORS ON-SITE:**

Trade	Subcontractor
Metal Stud Framing and Stucco	Caston Inc.
Mechanical	Reinke Heating and Air
Electrical	Robinson Electric
Storefront and Glazing	Ionic Glass

**SAFETY:**

- **0** incidents/accidents to date and **0** time lost

**PHOTOS:**



First Floor North Side Storefront



Electric Room Rough In



Stucco and Storefront  
Wall System

Stucco Finish  
"Mock Up"

