



EL GARCES INTERMODAL REMODEL

Activity Report

November 16th – November 22nd, 2013

CURRENT WEEK’S ACTIVITIES:

- ▶ Electrical rough in
- ▶ First floor framing
- ▶ Stucco system installation

TWO-WEEK LOOK AHEAD:

- ▶ Finish metal stud framing
- ▶ Continue stucco system installation
- ▶ Finish exterior glazing
- ▶ Begin sealants and caulking
- ▶ Complete electrical rough in

WEATHER:

11/16 – 11/22	Sat	Sun	Mon	Tues	Wed	Thurs	Fri
Temperature	73	74	75	74	75	70	57
Conditions	PC	PC	PC	C	R	R	R

Key: PC-Partly Cloudy CL-Cloudy S-Sunny R-Rain W-Windy

Weather delays past week (days): 0 Weather delays to date (days): 0

SUBCONTRACTORS AND VENDORS ON-SITE:

Trade	Subcontractor
Metal Stud Framing and Stucco	Caston Inc.
Electrical	Robinson Electric

SAFETY:

- **0** incidents/accidents to date and **0** time lost

PHOTOS:



One Side Drywall at Intermodal



One Side Drywall at Hallway



Site Meeting with City on 11.20.13

Exterior Opening Infill

