



EL GARCES INTERMODAL REMODEL

Activity Report

January 11th – January 17th, 2014

CURRENT WEEK’S ACTIVITIES:

- ▶ Continued
 - Fire sprinkler installation (moved to second floor)
 - Exterior painting
- ▶ Completed
 - Underground electrical for condenser pad
 - Set switchgear
 - Pour C/O concrete at landing mat area
 - Install of storefront doors
- ▶ Began
 - Mobilized equipment for west parking lot construction
 - Conduit and boxes for fire alarm

TWO-WEEK LOOK AHEAD:

- ▶ Continue fire sprinkler installation
- ▶ Continue exterior painting
- ▶ West parking lot construction
- ▶ Begin perimeter sidewalks around building
- ▶ Install Insulation and drywall

WEATHER:

01/04 – 01/10	Sat	Sun	Mon	Tues	Wed	Thurs	Fri
Temperature	69	66	65	64	65	65	69
Conditions	S	W	W	S	S	S	S

Key: PC-Partly Cloudy CL-Cloudy S-Sunny R-Rain W-Windy

Weather delays past week (days): 0 Weather delays to date (days): 0

SUBCONTRACTORS AND VENDORS ON-SITE:

Trade	Subcontractor
Storefront	Jonic Glass
Painting	Leo’s A-C
Concrete	McCormick Construction
Fire Sprinkler	Millennium Fire Protection
Electrical	Robinson Electric

SAFETY:

- 0 incidents/accidents to date and 0 time lost

PHOTOS:



New Concrete at West End
Landing Mat Area

New Ceiling Framing Outside
Restrooms





Fresh Paint on the
Needles Sign



Accent Paint on
Fascia and Parapet



Storefront Doors at South Entry



Laying Out Second Floor Fire Sprinkler Piping



New Switchgear

Mobilized
Equipment for New
Parking Lot

