



EL GARCES INTERMODAL REMODEL

Activity Report

January 18th – January 24th, 2014

CURRENT WEEK’S ACTIVITIES:

- ▶ Continued
 - Fire sprinkler installation
 - Exterior painting
 - Fire alarm installation
- ▶ Completed
 - Conduit and boxes for Amtrak area fire alarm
 - Wall insulation of Amtrak area
- ▶ Began
 - Clear and grade parking lot area
 - Installation of roof drains

TWO-WEEK LOOK AHEAD:

- ▶ Continue fire sprinkler installation
- ▶ Continue exterior painting
- ▶ West parking lot construction
- ▶ Perimeter sidewalks around building
- ▶ Interior drywall

WEATHER:

01/18 – 01/24	Sat	Sun	Mon	Tues	Wed	Thurs	Fri
Temperature	77	74	75	75	76	72	70
Conditions	S	S	S	S	PC	W	W

Key: PC-Partly Cloudy CL-Cloudy S-Sunny R-Rain W-Windy

Weather delays past week (days): 0 Weather delays to date (days): 0

SUBCONTRACTORS AND VENDORS ON-SITE:

Trade	Subcontractor
Fire Alarm	Apple Valley Communications
Painting	Leo’s A-C
Site Work	McCormick Construction
Fire Sprinkler	Millennium Fire Protection
Mechanical	Reinke Heating and Air
Electrical	Robinson Electric

SAFETY:

- 0 incidents/accidents to date and 0 time lost

PHOTOS:



Clearing Parking Lot Area

Exterior Painting at
Second Level





PVC Sleeves for Future HVAC

Wall Insulation at Amtrak Area

