



**EL GARCES INTERMODAL REMODEL**

**Activity Report**

**February 1<sup>st</sup> – February 7<sup>th</sup>, 2014**

**CURRENT WEEK’S ACTIVITIES:**

- ▶ Continued
  - Fire sprinkler installation
  - Exterior painting
  - Concrete walkways around building
- ▶ Completed
  - Overhead door install at west end of building
  - Stucco coating at CMU trash enclosure
- ▶ Began
  - Taping of interior drywall

**TWO-WEEK LOOK AHEAD:**

- ▶ Continue fire sprinkler installation on 2<sup>nd</sup> floor
- ▶ Interior and exterior painting
- ▶ Exterior lighting
- ▶ T-Bar Ceiling installation
- ▶ West parking lot construction
- ▶ Perimeter sidewalks around building

**WEATHER:**

02/01 – 02/07	Sat	Sun	Mon	Tues	Wed	Thurs	Fri
Temperature	61	58	63	64	66	63	69
Conditions	W	C	PC	PC	PC	C	PC

**Key: PC-Partly Cloudy CL-Cloudy S-Sunny R-Rain W-Windy**

**Weather delays past week (days): 0 Weather delays to date (days): 0**

**SUBCONTRACTORS AND VENDORS ON-SITE:**

Trade	Subcontractor
Painting	Leo’s A-C
Site Work	McCormick Construction
Drywall	Caston Inc.
Fire Sprinkler	Millennium Fire Protection
Overhead Door	A&N Garage Door

**SAFETY:**

- 0 incidents/accidents to date and 0 time lost

**PHOTOS:**



Drywall Taping in Amtrak Area



Stucco Finish at Dumpster Enclosure



Overhead Door

Sidewalks North of  
Office 106





Prepping for Sidewalks at Front Street



New Ceiling Outside Restrooms