KINNEY CONSTRUCTION SERVICES

EL GARCES INTERMODAL REMODEL

Weekly Activity Report
September 14th – September 20th, 2013

LAST WEEK'S ACTIVITIES:

- **Continued**
  - Underground electric
  - Miscellaneous interior demo
  - Metal stud framing
- **Completed**
  - Underground plumbing
  - Concrete footings for exterior walls
- **Began**
  - Exterior wall sheathing
  - Hose bib piping
  - Shoring and formwork for second floor slab infill

TWO-WEEK LOOK AHEAD:

- Complete metal stud framing on second floor
- Metal stud framing on first floor
- Exterior wall sheathing
- Rough electrical
- Pour concrete for restroom slab
- Pour concrete for second floor slab infill
- Field measure for storefront fabrication

WEATHER:

9/14 – 9/20	Sat	Sun	Mon	Tues	Wed	Thurs	Fri
Temperature	104	106	107	108	102	101	103
Conditions	S	S	S	C	S	S	S

Key: PC-Partly Cloudy CL-Cloudy S-Sunny R-Rain W-Windy

Weather delays past week (days):__0__ Weather delays to date (days):__0__

SUBCONTRACTORS, VENDORS AND VISITORS ON-SITE:

Trade	Subcontractor
Concrete	Stewart Concrete
Metal Stud Framing	Caston Inc.
Plumbing	Craig Plumbing
Electrical	Robinson Electric

SAFETY:

- **0** incidents/accidents to date and **0** time lost

PHOTOS:

Metal Stud Framing 2nd Floor

Exterior wall
Footings

Shoring up 2nd
Floor Slab Infill

Underground Plumbing

Underground Electrical